

Id	Opgavenavn	Varighed	Startdato	Slutdato	For- ordr.	Ressourcenavn	2010				2011				2012				2013			
							jul	aug	sep	okt	nov	dec	jan	feb	mar	apr	mai	juni	juli	aug	sep	okt
1	Pakke 2009	327 dage?	ma 17-08-09	fr 17-12-10																		
2	Forundersøgelse	62 dage?	ma 17-08-09	ti 10-11-09		CTR																
3	TMU	0 dage	on 30-09-09	on 30-09-09																		
4	Projektforslag	162 dage?	ti 10-11-09	to 24-06-10	3																	
5	TMU - proj.forslag	0 dage	ma 30-08-10	ma 30-08-10	6																	
6	Hovedprojekt	14 dage?	on 30-06-10	on 18-08-10	4																	
7	Udførelse	62 dage?	to 23-09-10	fr 17-12-10	5																	
8	Pakke 2010-I	434 dage?	to 31-12-09	ma 31-10-11																		
9	Programmering	64 dage?	to 31-12-09	on 31-03-10		CTR																
10	TMU	0 dage	ma 03-05-10	ma 03-05-10																		
11	Projektforslag	87 dage?	to 01-04-10	ti 31-08-10	9																	
12	Hovedprojekt	44 dage?	on 01-09-10	ma 01-11-10	11																	
13	Udførelse	131 dage?	fr 01-04-11	ma 31-10-11	12																	
14	Pakke 2010-II	370 dage?	to 01-04-10	ma 31-10-11																		
15	Programmering	65 dage?	to 01-04-10	on 30-06-10	9	CTR																
16	TMU	0 dage	ma 07-06-10	ma 07-06-10																		
17	Projektforslag	87 dage?	ma 02-08-10	ti 30-11-10	15																	
18	Hovedprojekt	45 dage?	on 01-12-10	ti 01-02-11	17																	
19	Udførelse	131 dage?	fr 01-04-11	ma 31-10-11	18																	
20	Pakke 2010-III	326 dage?	ti 01-06-10	fr 28-10-11																		
21	Programmering	66 dage?	ti 01-06-10	to 30-09-10	15S	CTR																
22	TMU	0 dage	ma 30-08-10	ma 30-08-10																		
23	Projektforslag	87 dage?	fr 01-10-10	ma 31-01-11	21																	
24	Hovedprojekt	42 dage?	ti 01-02-11	on 30-03-11	23																	
25	Udførelse	131 dage?	to 31-03-11	fr 28-10-11	24																	
26	Pakke 2010-IV	304 dage?	fr 01-10-10	to 29-12-11																		
27	Programmering	66 dage?	fr 01-10-10	fr 31-12-10	21	CTR																
28	TMU	0 dage	ma 29-11-10	ma 29-11-10																		
29	Projektforslag	85 dage?	ma 03-01-11	fr 29-04-11	27																	
30	Hovedprojekt	44 dage?	ma 02-05-11	to 30-06-11	29																	
31	Udførelse	109 dage?	ma 01-08-11	to 29-12-11	30																	
32	Pakke 2011-I	478 dage?	ma 03-01-11	ma 31-12-12																		
33	Programmering	64 dage?	ma 03-01-11	to 31-03-11	27	CTR																
34	Projektforslag	86 dage?	fr 01-04-11	ma 29-08-11	33																	
35	Hovedprojekt	45 dage?	ti 30-08-11	ma 31-10-11	34																	
36	Udførelse	176 dage?	to 29-03-12	ma 31-12-12	35																	
37	Pakke 2011-II	414 dage?	fr 01-04-11	ma 31-12-12																		
38	Programmering	65 dage?	fr 01-04-11	to 30-06-11	33	CTR																
39	Projektforslag	87 dage?	ma 01-08-11	ti 29-11-11	38																	
40	Hovedprojekt	44 dage?	on 30-11-11	ma 30-01-12	39																	
41	Udførelse	176 dage?	to 29-03-12	ma 31-12-12	40																	
42	Pakke 2011-III	373 dage?	on 01-06-11	on 02-01-13																		
43	Programmering	67 dage?	on 01-06-11	fr 30-09-11	38S	CTR																
44	Projektforslag	88 dage?	ma 03-10-11	on 01-02-12	43																	
45	Hovedprojekt	43 dage?	to 02-02-12	ma 02-04-12	44																	
46	Udførelse	175 dage	ti 03-04-12	on 02-01-13	45																	

Projekt: Sikre skoleveje-pakkepla
Dato: ti 13-04-10

Opgave Fremdrift
Opdeling Milepæl

Oversigt
 Projektoversigt

Eksterne opgaver
 Ekstern milepæl

Deadline